

# MURRAY - PLATTSMOUTH

Project NH-75-2(128); C.N. 21209

## Pre-Construction Public Meeting

Thursday, June 17, 2021 | 4:00-6:00 p.m.

Plattsmouth Community Center  
308 South 18th St., Plattsmouth, Nebraska



### CONSTRUCTION SCHEDULE *(weather permitting)*

Anticipated Start:  
July 2021

Anticipated Completion:  
Winter 2023

Hawkins Construction was awarded the contract.



### IMPROVEMENTS

Improvements on this project include reconstruction and expansion to a 4-lane divided roadway with raised median and turn lanes. Roadway and shoulders will be concrete pavement. The bridge over the UPRR tracks will be replaced.



APPROXIMATE  
COST  
\$55.2M



### PROJECT CONTACTS

Hawkins Construction  
2516 Deer Park Blvd.  
Omaha, NE 68105  
402-280-8287

Mike Fox  
NDOT Project Manager  
mike.fox@nebraska.gov  
402-935-5408

<https://dot.nebraska.gov/projects/highlighted-projects/>

*Click on Murray - Plattsmouth*



## TRAFFIC IMPACTS

Highway traffic will be maintained through the project. Construction of major side road intersections will be phased to maintain access. Minor intersections will be temporarily closed during construction.

**Phase 1 (Construction of new northbound lanes)** - Traffic on existing lanes. Start July 2021. Grading and bridge work starting on north end working south. Paving in 2022.

**Phase 2 (Construction of new southbound lanes)** - Traffic on new northbound lanes. Start August 2022. Grading and bridge work starting on the north end working south. Paving in 2023.

**Phase 3 (Construction of median and left-turn lanes)** - Traffic on outside lanes. Start June 2023. Complete grading and paving of median areas and left-turn lanes.

